



Township Resident,

November 19, 2019

Due to the delays to the open to traffic date for the Salt River Bridge Project the Macomb County Department of Roads (MCDR) will be providing our office with regular project updates. We will continue to update the residents as information is provided to us by MCDR.

November 19th Jefferson Avenue Bridge project update from MCDR

- The grade on the west side is ready and concrete paving is scheduled to be poured Thursday November 19th – Saturday November 21st.
- Brush blocks and railing end walls will be poured on November 20th on the east approach.
- Unfortunately on a portion in front of the Paddle Park, after cleaning the pavement, there were two ‘other’ cracked panels that will need to be removed and replaced. This segment will likely not open early and is expected to be opened with the bridge.
- The water main has been pressure tested and is tied in. The old water main will be filled and grouted later this week. The removal of a small portion of ‘old water main’ will be completed in the spring.

November 19th MCDR Statement:

“Again, with the weather on our backs now, we are at the whim of cure times for concrete before we can get equipment back on it to complete the shoulder, guardrail work, etc. The open to traffic date will likely be sometime in early December as of right now. We are still committed to successfully completing this project as soon as possible.”



Projected open to traffic date provided by MCDR is sometime in early December.

Thank you again for your patience and I will continue to update you as we receive additional information, as always please feel free to contact me at (586) 649-6401 at any time.

Daniel J. Acciavatti | Township Supervisor

www.chesterfieldtwp.org

Phone: (586) 949-0400

Daniel J. Acciavatti - Supervisor * Cindy Berry - Clerk * Paul S. Lafata - Treasurer
Trustees: Hank Anderson * Kathy D. Vosburg * Brian Scott DeMuyneck * David Joseph